

Division of Health Service Regulation

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION	(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: HAL034104	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 B. WING _____	(X3) DATE SURVEY COMPLETED R 11/21/2017
--------------------------------------------------	----------------------------------------------------------------------------	---------------------------------------------------------------------------	-----------------------------------------------------------------

NAME OF PROVIDER OR SUPPLIER FORSYTH VILLAGE	STREET ADDRESS, CITY, STATE, ZIP CODE 5100 LANSING DRIVE WINSTON SALEM, NC 27105
------------------------------------------------------------	------------------------------------------------------------------------------------------------

(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE
{C 000}	Initial Comments Report of Biennial Follow Up Construction Survey by Dennis Harrell on 11-21-2017. Some deficiencies were still not corrected. Further action is required.	{C 000}		
{C 189}	Building Equipment Maintained Safe, Operating SECTION .0300 - PHYSICAL PLANT 10A NCAC 13F .0311 OTHER REQUIREMENTS (a) The building and all fire safety, electrical, mechanical, and plumbing equipment in an adult care home shall be maintained in a safe and operating condition. (k) This Rule shall apply to new and existing facilities with the exception of Paragraph (e) which shall not apply to existing facilities. This Rule is not met as evidenced by: 1. Based on observation, the fire alarm system was not being maintained in a safe and operating condition. Fire alarm systems that do not work properly endanger all residents and staff. Finding on 7-12-2017 and 9-12-2017 and 11-21-2017: a. The corridor smoke detector near bedroom 30 activated when tested with smoke but failed to sound the fire alarm system. Note; There was a fire alarm technician onsite and this deficiency was corrected before the end of the survey. 3. Based on observation the required one-hour fire rated walls and/or ceilings were compromised in several locations. Holes and penetrations that are not sealed with materials approved for use in one-hour fire rated construction present the	{C 189}		

Division of Health Service Regulation
LABORATORY DIRECTOR'S OR PROVIDER/SUPPLIER REPRESENTATIVE'S SIGNATURE _____ TITLE _____ (X6) DATE _____

Division of Health Service Regulation

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION	(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: HAL034104	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 B. WING _____	(X3) DATE SURVEY COMPLETED R 11/21/2017
--------------------------------------------------	----------------------------------------------------------------------------	---------------------------------------------------------------------------	-----------------------------------------------------------------

NAME OF PROVIDER OR SUPPLIER FORSYTH VILLAGE	STREET ADDRESS, CITY, STATE, ZIP CODE 5100 LANSING DRIVE WINSTON SALEM, NC 27105
------------------------------------------------------------	------------------------------------------------------------------------------------------------------

(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETE DATE
{C 189}	Continued From page 1 possibility that a fire that begins in one space can quickly spread to other areas of the facility. Findings on 1-4-2017 and 5-2-2017 and 7-12-2017 and 9-12-2017 and 11-21-2017: c. Hole in the ceiling in the outside AC room near the maintenance room. d. New high efficiency gas furnaces were installed in all 4 outside AC rooms in 2008 or later. The furnace flues are 3 inch PVC pipes that extend up through the one-hour fire protected ceilings. None of the flues were protected with a listed fire collar as required.	{C 189}		